COMPLETION REPORT

1. Name of Work — **Improvements to roads and drains near Buddisht School (Dasarahalli Extension) in Ward No. 6 Byatarayanapura Sub-Division**

2. Sanctioned Estimate No. & Date :

3. Head of Account which is chargeable :

4. Entrustment Order No. & Date :

5. Name of the Contractor : Sri. Nithin. K.

6. (a) Time stipulated for completion of the work : 90 days
   (b) Date of Completion of the work :

7. Measurement recorded in : M.B. No. 2519
   from page No. 251852 to 251865

8. Check measurement of the Asst. Exe.Engineer / Exe. Engineer : M.B. No. 2519
   From page No. 251852 to 251865

9. Name of the Officer / Official Incharge of the work : KRISHNAPPA.

10. Asst. Exe. Engineer / Jr. Engineer : LOKESH. J. N.

(b) Asst. Exe. Engineer :

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 30,00000/-	28,32,654=00			

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior / Asst. Engineer
Ward No.

Assistant Executive Engineer,
Bruhat Bangalore Mahanagara Palike.

27.7.2016

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Executive Engineer,
Bruhat Bangalore Mahanagara Palike.